Town of Phillipston
Driveway Permit
Statement of Conditions

_____ _____ _____
Applicant Date Permit #

_____ _____
Name of Owner (If different from applicant) Telephone #

_____ _____
Address of Applicant Map #

_____ _____
Location of Property Lot #

I, _____, hereby agree to the conditions set forth by the Highway Superintendent of Phillipston and agree to complete all the necessary work to comply with these conditions prior to my receipt of a driveway entrance permit from the Town of Phillipston. I understand that no occupancy permit will be issued until the driveway has been completed.

***** If A Scenic Rd, You Must See Planning Board before Altering Any Stone Wall *****

(Templeton Rd, Burntshirt Rd, Searles Hill Rd, Baldwin Hill Rd, Common-Baldwinville Rd To Athol Rd, Lincoln Rd, Williamsville Rd, Narrow LN.)

Conditions:

- ❑ Camber & swail to conform and follow water run off to ditch.
- ❑ Minimum of 20' by 12' corrugated steel or plastic culvert pipe.
  Head walls on each end of pipe to be cement.
- ❑ Compacted 6" or 12" crushed gravel over pipe.
- ❑ Paved apron 3" of asphalt. Paved from roadway to property line of owner with 6" gravel base.
- ❑ Crushed gravel apron 6" thick from roadway to property line.
- ❑ Landing approach before ditch line.
- ❑ Before paving, contact Superintendent.
- ❑ Driveway not to be relocated from plans.
- ❑ Driveway crowned.
- ❑ Call Dig Safe – Phone # 1-888-344-7233.
- ❑ Driveway staked out.
- ❑ Apron lines painted for inspection prior to paving.
- ❑ No curb out.
- ❑ Culvert maintenance is the landowner's responsibility.



41/2' Radius

_____ _____
Highway Superintendent Applicant

_____ _____ _____ _____
On Site Inspection Date Approved Rejected Signed

A plan of proposed work must accompany this application.
Driveway permit fee: $50.00 – No re-inspection fee.
Make checks payable to the Town of Phillipston – Permit expires 1 year after date of issuance.
If an extension is needed the applicant must apply in writing to the Superintendent. If granted, the extension will be for 3 months.